

ITEM NUMBER 10

Local Government Report

DISCUSSION:

Reports on transportation-related topic within any jurisdiction of interest to other jurisdictions or agencies may be presented under this item.

On November 17, the Board of County Commissioners voted to accept an agreement with the Platt family for acquisition of three miles of right of way for the St. Johns Heritage Parkway through the Platt Ranch.

The Public Works Department of the BOCC has contracted with DRMP to develop a draft timeline for design of the St. Johns Heritage Parkway.

An updated status report on Brevard County transportation projects will be distributed at the meetings (if available).

REQUESTED ACTION:

As desired by the TPO and TAC/CAC

ATTACHMENTS:

- St. Johns Heritage Parkway Draft Design, Dyer, Riddle, Mills and Precourt, October 26, 2009.
- Brevard County Status Report (Distributed at the Meeting if available)



ID	Task Name	Duration	Start	Finish	2010	2011														
					Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	
1	Notice To Proceed	1 day	Tue 1/12/10	Tue 1/12/10																
2	ReEvaluation	55 days	Tue 10/27/09	Mon 1/11/10																
3	Revise ReEvaluation	5 days	Tue 10/27/09	Mon 11/2/09																
4	Submit to County (Includes Review)	15 days	Tue 11/3/09	Mon 11/23/09																
5	Submit To FDOT (Includes Review)	15 days	Tue 11/24/09	Mon 12/14/09																
6	Submit To FHWA (Includes Review)	20 days	Tue 12/15/09	Mon 1/11/10																
7	Design	321 days	Wed 1/13/10	Wed 4/6/11																
8	Preliminary Design	10 days	Wed 1/13/10	Tue 1/26/10																
9	Prepare and Submit Quality Control Plan	10 days	Wed 1/13/10	Tue 1/26/10																
10	Prepare and Submit Project Schedule	10 days	Wed 1/13/10	Tue 1/26/10																
11	Prepare and Submit Project Procedures Manual	10 days	Wed 1/13/10	Tue 1/26/10																
12	30% Design	90 days	Wed 1/13/10	Tue 5/18/10																
13	Geotech Investigation/Report - Roadway and Bridges	60 days	Wed 1/13/10	Tue 4/6/10																
14	Geotech Field Investigation/Report - Ponds	45 days	Wed 1/13/10	Tue 3/16/10																
15	Prepare 30% Roadway Plans	60 days	Wed 1/13/10	Tue 4/6/10																
16	Prepare Bridge Concept Report	40 days	Wed 1/13/10	Tue 3/9/10																
17	Submit Bridge Concept Report	0 days	Tue 3/9/10	Tue 3/9/10																
18	Review Bridge Concept Report	20 days	Wed 3/10/10	Tue 4/6/10																
19	CA/QC 30% Plans	10 days	Wed 4/7/10	Tue 4/20/10																
20	Submit 30% Roadway Plans	0 days	Tue 4/20/10	Tue 4/20/10																
21	Review 30% Roadway Plans	20 days	Wed 4/21/10	Tue 5/18/10																
22	60% Design	130 days	Wed 4/7/10	Tue 10/5/10																
23	Prepare and Submit Prelim. Pavement, Marking and Signing Plan	20 days	Wed 5/19/10	Tue 6/15/10																
24	Geotech Field Investigation/Report - Signs	40 days	Wed 6/30/10	Tue 8/24/10																
25	Prepare 60% Roadway Plans	70 days	Wed 5/19/10	Tue 8/24/10																
26	Prepare 30% Bridge Plans	65 days	Wed 4/7/10	Tue 7/6/10																
27	Submit 30% Bridge Plans	0 days	Tue 7/6/10	Tue 7/6/10																
28	Prepare Draft Environmental Permit	40 days	Wed 6/30/10	Tue 8/24/10																
29	CA/QC 60% Roadway	10 days	Wed 8/25/10	Tue 9/7/10																
30	Submit 60% Roadway	0 days	Tue 9/7/10	Tue 9/7/10																
31	Submit Draft Environmental Permit Modification	0 days	Tue 9/7/10	Tue 9/7/10																

Project: SJHP
 Date: Mon 10/26/09

Task Progress Milestone

Summary



ID	Task Name	Duration	Start	Finish	2010				2011									
					Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug			
32	Review Draft Environmental Permit Modification	20 days	Wed 9/8/10	Tue 10/5/10														
33	Review 60% Roadway and 30% Bridge Plans	20 days	Wed 9/8/10	Tue 10/5/10														
34	90% Design	80 days	Wed 10/6/10	Tue 1/25/11														
35	Revise Draft Environmental Permit Modification	20 days	Wed 10/6/10	Tue 11/2/10														
36	Submit Environmental Permit Modification	0 days	Tue 11/2/10	Tue 11/2/10														
37	Review Environmental Permit Modification (Agency)	20 days	Wed 11/3/10	Tue 11/30/10														
38	Respond to Request for Additional Information	20 days	Wed 12/1/10	Tue 12/28/10														
39	Prepare 90% Roadway Plans	35 days	Wed 10/6/10	Tue 11/23/10														
40	Prepare 90% Bridge Plans	35 days	Wed 10/6/10	Tue 11/23/10														
41	Prepare 90% Traffic/TSS Plans	35 days	Wed 10/6/10	Tue 11/23/10														
42	Prepare 90% Pay Items, Quantities, and Cost Estimate	20 days	Wed 11/10/10	Tue 12/7/10														
43	QA/QC 90% Plans	5 days	Wed 11/24/10	Tue 11/30/10														
44	Submit 90% Pay Items, Quantities, and Cost Estimate	0 days	Tue 11/30/10	Tue 11/30/10														
45	Submit 90% Plans	0 days	Tue 11/30/10	Tue 11/30/10														
46	Review 90% Plans	20 days	Wed 12/1/10	Tue 12/28/10														
47	Environmental Permit Modification Approval (Agency)	20 days	Wed 12/29/10	Tue 1/25/11														
48	100% Design	55 days	Wed 12/29/10	Tue 3/15/11														
49	Prepare 100% Roadway Plans	25 days	Wed 12/29/10	Tue 2/1/11														
50	Prepare 100% Bridge Plans	25 days	Wed 12/29/10	Tue 2/1/11														
51	Prepare 100% Traffic/TSS Plans	25 days	Wed 12/29/10	Tue 2/1/11														
52	Prepare Specs and Special Provisions	20 days	Wed 12/29/10	Tue 1/25/11														
53	Prepare 100% Pay Items, Quantities, and Cost Estimate	20 days	Wed 1/5/11	Tue 2/1/11														
54	QA/QC 100% Plans	10 days	Wed 2/2/11	Tue 2/15/11														
55	Submit 100% Plans	0 days	Tue 2/15/11	Tue 2/15/11														
56	Submit 100% Pay Items, Quantities, and Cost Estimate	0 days	Tue 2/15/11	Tue 2/15/11														
57	Review 100% Plans	20 days	Wed 2/16/11	Tue 3/15/11														
58	Submit Specs and Special Provisions	0 days	Tue 2/15/11	Tue 2/15/11														
59	Final Plans	16 days	Wed 3/16/11	Wed 4/6/11														
60	Prepare Final Plans	16 days	Wed 3/16/11	Wed 4/6/11														
61	Submit Final Plans	0 days	Wed 4/6/11	Wed 4/6/11														